ಟಪ್ಪಣಿ ಹಾಳೆ

ಪುಟದ ಸಂಖ್ಯೆ .....

ಕಡತದ ಸಂಖ್ಯೆ .....

ಸಂಖ್ಯೆ	ಟಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಮಂಡಿಸಿದೆ,

ಕಾಮಗಾರಿ ಹೆಸರು:-Improvements to Roads and drains at Nisarga layout in Abbigere in ward No.12, shettyhalli sub division.

****

ಗುತ್ತಿಗೆದಾರರಾದ ಶ್ರೀ.ಪುಟ್ಟರಾಜು.ವಿ.ರವರಿಗೆ ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲು ದಿನಾಂಕ:-24-03-2016 ರಂದು ಕಾರ್ಯಾದೇಶ ನೀಡಿದ್ದು, ಸದರಿ ಕಾರ್ಯಾದೇಶದಲ್ಲಿ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಲು 90 ದಿನಗಳ ಕಾಲಾವಕಾಶ ನೀಡಲಾಗಿತ್ತು. ಆದರೆ ಗುತ್ತಿಗೆದಾರರು ದಿನಾಂಕ:-28/3/17 ರಂದು ಕಾಮಗಾರಿಯನ್ನು 274 ದಿನಗಳ ವಿಳಂಬವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಿದ್ದು,ಕಾಮಗಾರಿ ವಿಳಂಬವಾಗಲು ಕಾರಣ ಒಳಚರಂಡಿ ಕಾಮಗಾರಿ ನಡೆಯುತ್ತಿದ್ದರಿಂದ 274 ದಿನಗಳ ದಂಡರಹಿತ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆಗೆ ಮಂಡಿಸಿದೆ.

Ravi. N.C.
AE N-12

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-73

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಿಭಾಗ, ಬೆಂಗಳೂರು

Scanned by CamScanner

EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to Roads and Drains at Nisarga layout in Abbigere in Ward No. 12, Shettihalli Sub Division.
2	Amount of Work Portion	15,30,608.00
3	Estimated Cost	17.00 Lakhs
4	Name of Contractor	Puttaraju. A
5	Agreement No	BBMP/EE/Das No.42/15-16 Date: 24.03.2016
6	No and date under which work order issued	EE/DD/WO/42/2015-16 Date: 24.03.2016
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	20.06.2016
9	Date of receipt of application in the sub division office	20.06.2016
10	Extension granted if any	Nil
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued	No
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Site Dispute Hence EOT is recommended for sanctcn without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer
Shettihalli Sub Division, Bangalore

Executive Engineer
Dasarahalli Division, Bangalore

Chief Engineer
Dasarahalli Zone, Bangalore.

Scanned by CamScanner